

Drawing VM-T1-VOI-0457 — revision C — revision note

Drawing	VM-T1-VOI-0457 — T1 track renewal, Gare Centrale ↔ Pont Neuf
Revision	C, 9 September 2026 (supersedes B, 3 June 2026)
Status	Issued for construction — interface review outstanding

Changes from revision B

- 1. The work limit moves from chainage 3+980 to 4+010 to include the switch toe at 3+995.
- 2. The extended limit takes in the foundation of signal SIG-T1-044. Signalling interface review with Signalis Systèmes is required before possession.
- 3. Rail quantity increases by 64 m per track.