

Statutory inspection of lifting equipment — LIFT-AUB-03 — 2025

Equipment	Column lift set C (4 × 8 t columns), serial LV-C-2009-114
Inspection	18 September 2025
Result	Restricted — maximum 12 t per set

Hydraulic control unit shows internal leakage above tolerance; two columns fail the load-holding test at 16 t. The equipment may remain in use at a reduced rating of 12 t pending replacement. Next inspection due 18 March 2026.