

Post-project review — bus fleet renewal tranche 1 (2023-2024)

What happened

Tranche 1 (20 hybrid buses) was delivered 11 weeks late. Five buses were accepted with open defects and two had their release for duty delayed by missing insulation certificates.

Lessons

- L1. Track the supplier's delivery promise from correspondence, not only from the ERP — the ERP promised date lagged the supplier's emails by an average of 19 days.
- L2. Separate installed, accepted and duty-eligible counts in every status report. Reporting 'delivered' hid 7 vehicles that could not run.
- L3. Notify the Authority under Article 34.4 as soon as a vehicle past its replacement date fails — two claims in 2024 were lost to the 30-day notice rule.