

PPI 2024-2028 — quarterly review with Valmont Métropole · Q2 2026 · Minutes

Date	7 July 2026
Attendees (Authority)	O. Mercier (PPI lead), N. Brun (finance)
Attendees (Keolis Valmont)	C. Moreau, A. Roussel, H. Lambert, I. Benali
Status	Minutes — not a decision record

1. Tranche 2 bus delivery

Arvéa confirmed 16 of 24 buses delivered. The remaining 8 are now forecast for 30 September 2026. H. Lambert noted that BUS-201 to BUS-208 pass their contractual replacement date on 30 June and will stay in service until the new buses arrive.

2. Tranche 3 funding

O. Mercier said the Bureau métropolitain is expected to fund tranche 3 (20 buses, 2027) in the October budget session, and that a state grant application is being prepared. Action: Keolis Valmont to prepare the option study. No budget has been approved.

3. T1 track renewal

I. Benali presented the weekend closure plan for 17–19 October. The Authority's service department has not yet approved the closure; the request is provisional pending the replacement-bus plan.

4. Charging bank 2 — claim dispute

N. Brun confirmed the Authority disputes €212,000 of grid-connection works in claim CLM-2026-Q2-02 as outside the eligible scope of the PPI convention. Keolis Valmont to provide the DSO's letter and the scope schedule.

Actions

#	Action	Owner	Due
1	Option study tranche 3	H. Lambert	2026-09-30
2	Replacement-bus plan for T1 closure	K. Haddad	2026-09-15
3	Evidence pack for disputed claim	A. Roussel	2026-08-15

5. Portfolio position

Item	Position stated at the meeting
PPI 2026 appropriation	€24.6M
Claimed Q1	€7.92M (paid)
Claimed Q2	€5.65M (submitted 15 July)
Projects in delivery	12
Unfunded needs	8 (incl. Les Aubiers fuel tank, mandatory)

6. AOB

The Authority asked for acceptance evidence to be attached to every claim line from Q3 onwards. Next review: 8 October 2026.