

Change request RC-005-009 — bogie frame replacement, trams 101-108

Requested by	Transalp Rail Services
Requested cost impact	€2,640,000 HT
Requested date impact	+122 days on programme finish
Status	Submitted — not approved

NDT on the first 8 trams found cracking on 5 bogie frames (31% of frames inspected), above the 10% re-appraisal trigger of the option study. Transalp requests frame replacement on all 24 trams.

NDT results — bogie frames

Tram	Batch	Frames inspected	Frames cracked	Scope proposed
TRAM-101	batch 1	2	1	Frame replacement
TRAM-102	batch 1	2	0	Inspection only
TRAM-103	batch 1	2	1	Frame replacement
TRAM-104	batch 1	2	1	Frame replacement
TRAM-105	batch 1	2	0	Inspection only
TRAM-106	batch 1	2	1	Frame replacement
TRAM-107	batch 1	2	0	Inspection only
TRAM-108	batch 1	2	1	Frame replacement
TRAM-109	batch 2	2	1	Frame replacement
TRAM-110	batch 2	2	0	Inspection only
TRAM-111	batch 2	2	1	Frame replacement
TRAM-112	batch 2	2	1	Frame replacement

Batch 1 (trams 101-108): 5 of 16 frames cracked (31%). Batch 2 (trams 109-112): 3 of 8 frames cracked. Re-appraisal trigger in the option study: 10%.