

P-VM-014 — Bus fleet renewal, tranche 2 — business case

Project	P-VM-014
Scope	24 battery-electric 12 m buses replacing series BUS-201-216 and 8 hybrids
Approved budget	€14,880,000 HT
Funding	PPI Valmont Métropole + state grant (€2.4M)
Purpose split	Renewal 75% · energy transition 25%

Need

Series 201-216 reaches its contractual replacement date on 30 June 2026. Engines and gearboxes on the series show rising failure rates (1.9 failures per 100,000 km in 2024 against 0.7 for the fleet).

Options considered

Option	Capex	Life gained	Consequence
A. Defer 2 years with engine overhaul	€3.1M	2 years	Emissions target missed; Art. 34.4 exposure on every failure
B. Replace with diesel Euro VI	€9.6M	15 years	Transition target missed
C. Replace with battery-electric (selected)	€14.9M incl. share of charging	15 years	Depends on charging bank 2 (P-VM-026)

Dependencies

Buses beyond the 16th cannot enter service until depot charging bank 2 at Saint-Roch (P-VM-026) is energised.

Cost breakdown

Line	EUR HT
24 × Arvéa eCity 12 (contract VM-2025-BUS-02)	12,960,000
Share of depot charging bank 2 (P-VM-026)	0
Driver and technician training	180,000
Diagnostic tools and spares starter kit	620,000
Project management (Keolis Valmont, delegated)	380,000
Contingency	740,000
Total	14,880,000

Risks

Risk	Consequence	Mitigation
Supplier component allocation	Late delivery keeps series 201-216 in service past the replacement date	Monthly supplier review; Article 34.4 notices on any heavy failure
Charging bank 2 energisation	Buses delivered but unable to run	Dependency tracked with P-VM-026
Winter range	Duty reallocation on C1 and lines L03, L11	Duty planning with service planning