

EM-01 — PO-4500018812 line 30 — HPU-9 control unit — revised delivery

EM-01 · 3 message(s) · exported from nishant.srivastav@vriodigital.com · pulled 2026-09-22 · label INBOX

PO-4500018812 line 30 — HPU-9 control unit — revised delivery

From	Levantis Équipements — service planning <planning@levantis.example> — Levantis Équipements
To	s.pelletier@keolis-valmont.example
Sent	2026-09-16 08:12:00 UTC
Message-ID	msg_001

Our hydraulic valve block supplier has moved its dispatch. The HPU-9 control unit for column lift set C will now arrive on 19 October instead of 5 October. The columns and cabling are unaffected. We are looking for an earlier slot and will confirm by 30 September.

RE: PO-4500018812 line 30 — HPU-9 control unit — revised delivery

From	Sandrine Pelletier <s.pelletier@keolis-valmont.example> — Keolis Valmont — Dépôt Les Aubiers
To	h.lambert@keolis-valmont.example
Sent	2026-09-16 09:40:00 UTC
Message-ID	msg_002

If the HPU arrives on the 19th we cannot commission on the 26th. Bays 3-4 are booked for the hybrid overhaul from 2 November. I have not changed the schedule in the PPM yet — waiting for Levantis to confirm.

Hybrid overhaul — option to use external workshop while lift C is down

From	Julien Faure <j.faure@keolis-valmont.example> — Keolis Valmont — Maintenance
To	a.roussel@keolis-valmont.example
Sent	2026-09-18 15:05:00 UTC
Message-ID	msg_003

Proposal: send 4 hybrids to an external workshop in November to protect the overhaul campaign. Budget estimate €25,000 HT. Not approved — need finance view on whether this sits in P-VM-021 or in the maintenance operating budget.